## Annual Sustainability Report – Gateway WA

June 2016



Annual Sustainability Reporting	Period Covering July 2015 to June 2016
Template for Major Projects with	
IS commitments	

This reporting template is to be used as a basis for a MRWA major project to produce a stand-alone sustainability report. While these indicators are a basis to what the report should include the author should be aware that they produce a report targeted at the intended report audience (it is linked to MRWA's Annual and Sustainability Report) and it should include all information necessary so that it can be read as a stand-alone report. This report is also an opportunity for the project to showcase its sustainability credentials and strengthen the project partners reputation for sustainable development.

The indicators below are loosely based on the indicators of the Global Reporting Initiative (GRI) v4. Main Roads encourages the use of GRI principles when developing a public sustainability report for a major project and many of the indicators can be explained or defined further by referring to the information and guidance available via the GRI website. Data from the monthly reporting should also be considered for inclusion in the reporting.

Project Name	Gateway WA

Торіс	What to report?	Content Reported
General Project Information	General Project Overview including: -location; length; who is involved; project value; improvements considered; reasons for these improvements; other reasons why the project is important; values, principles, standards and norms project has adopted; governance structure	The Gateway WA Project will create landmark road infrastructure around the Perth Airport and the freight and industrial hubs of Kewdale and Forrestfield. Gateway WA is the largest infrastructure project ever undertaken by Main Roads WA and aims to improve the safety and efficiency of one of the State's most important transport hubs, where road, rail and air services connect. The project involves a major upgrade of Tonkin Highway (between Great Eastern Highway and Roe Highway) and Leach Highway (between Orrong Road and the Perth Airport), including the construction of 5 new interchanges, local road improvements, pedestrian and cyclist facilities, landscaping and urban design.
		Tonkin Highway is a critical link in the Perth Road network helping to form a major ring road system around the eastern side of the city. It carries significant freight volumes and passenger vehicles through all hours of the day and this volume is expected to grow in the future. This particular area of the network is especially complex. In a distance of just over 8 kilometres, Tonkin Highway intersects with three of Perth's major highways and the access roads to the Kewdale industrial area and airport terminals. The \$1 billion Gateway WA Project is being jointly funded, with the Federal Government

Торіс	What to report?	Content Reported
		contributing up to \$686.4 million. The entire upgrade was completed by March 2016, ahead of the planned consolidation of the domestic and international terminals at the Perth Airport.
Why is Sustainability important to this project?	Statement from most senior decision maker on why sustainability and sustainable development is important to the project Highlight the top Sustainability aspects for the project and why they were determined to be the top aspects	Gateway WA's mission is to deliver sustainable landmark road infrastructure around the Perth Airport and the Kewdale Freight Precinct. In doing so, Gateway WA is committed to achieving sustainable economic, environmental and social outcomes for the project, from inception through to completion and beyond.
Status of Infrastructure Sustainability rating	Is the project registered for a rating? What is targeted rating? What rating has been achieved to date? Any other important progress information IS credit case study or outstanding achievement for sustainability	"Excellent" (63.6) As Built rating achieved 2016 "Excellent" Design rating achieved 2014 Achieved a Level 2 Innovation credit for a intersection design first built in Australia
Report Profile	Specify reporting period; previous report (if any); reporting cycle i.e annual; point of contact(for report and project); state if any of	Reporting Period - July 2015 to June 2016 Point of contact - Amy Elkington

Торіс	What to report?	Content Reported
	the information is subject	
	to external assurance	
Water use by	Detail the management	Water used for the construction of the project
Source	approach to this	was sourced entirely from the local
	sustainability aspect.	groundwater aquifer with exceptions only made
	Give an indication if this	for water required for potable purposes.
	was important to the	Dewatering and construction water
	strategies/plans/policies	sub-area of the project to manage adverse
	implemented to	impacts of groundwater consumption. Across
	reduce/improve the	the project water was sourced from a series of
	projects impact to this	production bores and consumption reported
	aspect and what the	annually to Department of Water. Abstraction
	successes or failures	volumes were monitored through flow meter
	reference further	ensuring compliance with licenced volumes
	information/content on a	
	project website please do	An initiative to make use of remote
	so. Provide a case study	groundwater level logging equipment was used
	of an initiative or	to manage drawdown impacts in sensitive
	achievement	areas during intensive groundwater use. Water
		levels were checked dally where required via a
Scheme/potab	Water purchased from	2 897 000
le	the scheme in litres	2,001,000
ground water	Water pumped from	104,256
-	bores in litres	
surface water	Water pumped from	Nil
	rivers, lakes or harvested	
reavalad water	In litres	
recycled water	use (typically from	
	another industry) in litres	
Carbon	Detail the management	Energy on a highway construction project is
Emissions &	approach to this	mainly diesel in plant and trucks, to mix, haul
Energy	sustainability aspect.	and place a range of materials; this also
	Give an indication if this	represents a significant proportion of project
	project any	refining design details and construction
	strategies/plans/policies	methodology to minimise the quantity of
	implemented to	materials required, and to source off-site
	reduce/improve the	materials as close as possible to site.
	projects impact to this	Examples of energy-saving outcomes include:
	aspect and what the	
	successes of failures	
	reference further	
	information/content on a	
	project website please do	

Торіс	What to report?	Content Reported
	so. Provide a case study of an initiative or achievement	
		Tonkin Highway / Leach Highway interchange design refinement. The original design provided for free-flow movements to save operational fuel and emissions in the long term. The refinement of the design through extensive design iterations resulted in the design of shallower baths which require less dewatering during construction and operation. This was achieved through a combination of varied road geometry, a shallower structural depth on bridges, and gaining approval from relevant authorities for partial penetration of aviation constraint surfaces. The length of concrete bath structures was also considerably reduced, with consequent reduction in demand for high-
		Drainage along Leach Hwy way changed from pumped to gravity system, eliminating operational energy requirements in the long term
		High modulus asphalt – The changing of asphalt binder from the traditional Class 320 bitumen to Class 600 was adopted to enable a higher modulus asphalt, which in turn means a thinner deep lift asphalt pavement for the same design life of 40 years. This resulted in an approximate 10 percent reduction in total asphalt quantity for the project. This is not only a significant cost saving but also reduces greenhouse gas emissions.
		Minimising total earthworks volume by optimising road geometry (e.g. lower embankments, raise cuttings) and minimising imported fill quantity and haul distance (e.g. maximise cut-to-fill and finding closer sources of imported) Purchase of two electric cars in the 'pool' fleet
		to encourage more serious consideration of cleaner, more efficient transport energy sources
		Use of LED street-lighting through the aviation constraints area, rather than the traditional HPS luminaires.

Торіс	What to report?	Content Reported
Energy usage by source in megajoules		
From fuel	Fuel usage by type and split by on-road and off- road in litres	On-road: 403,076.45L Off-road: 828,736.23L
From electricity	Total Electricity purchased from the grid in kwh	485349.50 kwh
% from renewable sources	report the % of renewable energy mix in fuels, the kwh purchased from the grid or the amount produced from significant renewable energy installations on site and not included in total energy purchased from the grid	Nil
Energy saved	Report in kwh or litres of fuel the energy saved from any energy saving initiative implemented.	N/A
Materials Usage	Detail the management approach to this sustainability aspect. Give an indication if this was important to the project, any strategies/plans/policies implemented to reduce/improve the projects impact to this aspect and what the successes or failures were. If you can reference further information/content on a project website please do so. Provide a case study of an initiative or achievement	Important aspect of the project, as expressed in relevant project management plans and actions undertaken throughout the 2015 year.
		<ul> <li>Through approval of this Sustainability</li> <li>Management Plan, the Board and senior</li> <li>management of Gateway WA commit to:</li> <li>ensuring the elements of sustainability are</li> <li>considered during decision making processes;</li> <li>fostering a culture of sustainability across the</li> <li>project by demonstrating practical, tangible</li> <li>outcomes, particularly in areas such as</li> <li>reducing waste,</li> <li>recycling and reuse of materials</li> </ul>

Торіс	What to report?	Content Reported
Topic	What to report?	Content Reported To support our commitments, the following targets were set for the project: • Recycle significant proportions of spoil, inert waste and office waste generated by the project. • Use recycled sand to supply a significant proportion of uncontaminated fill requirements, subject to available supply. • Remediate a significant proportion of our own waste soils to a level that it is suitable for use as fill and/or landscaping The objectives of this Topsoil and Mulch Management Plan are to: • Minimise the risk of the spread of dieback and weeds due to road construction activities along the project alignment; • Protect and manage natural resources to maximise rehabilitation success, soil seed germination, soil microbial activity and establish vegetation consistent with adjacent communities; • Reduce the potential for soil erosion; and • Maximise the conservation and re-use of topsoil for construction purposes Materials on a highway construction project represent a significant proportion of project costs. A significant effort therefore goes into refining design details and construction methodology to minimise the quantity of materials required, and to maximise re-use of available materials. Gateway WA was awarded with the 2015 Waste infinity award for reducing waste and the total event is a finite the refore in the refore in the reference of the project is a finite the reference of the project is a set of the reference of the project is a set of the reference of the project is a set of the reference of the project is a set of the reference of t
		recognition of the re-use of degraded topsoils and treated ASS.
Total materials used in tonnes	as per MRWA materials reporting survey	Sand - 25230 Gravel - 49980 Crushed Limestone - 1000 Crushed Rock - 76000 Asphalt - 105388 Concrete - 5496
Total recycled materials used in tonnes	as per MRWA materials reporting survey	7400
Total materials planned to be used in tonnes	Give estimates of total materials required as per the final design	
Total recycled materials	Give estimates of total recycled materials the	

Торіс	What to report?	Content Reported
planned	project is committed to using as per the final design	
Total materials disposed of.	Total materials disposed of in tonnes (as per MRWA materials reporting survey); report the disposal method - recycling, landfill, on-site storage, composting, other	Recycled - 29 Landfill - 12
Environment	Detail the management	Fundamental (compliance) requirement of the
al	Detail the management approach to this sustainability aspect. Give an indication if this was important to the project, any strategies/plans/policies implemented to reduce/improve the projects impact to this aspect and what the successes or failures were. If you can reference further information/content on a project website please do so. Provide a case study of an initiative or achievement	Project, as expressed in Project Website, Project Objectives, Construction Environmental Management Plan
		Sustainability > Environment Gateway WA is passionate about undertaking the Perth Airport and Freight Access Project with environmental care, aiming to minimise any adverse impacts associated with the works.

Торіс	What to report?	Content Reported
		Sustainability > Environment The Gateway WA project operates in accordance with a series of Construction and Operation Environmental Management Plans, approved by the Department of Sustainability, Environment, Water, Population and Communities (now Department of the Environment) and the Department of Environment and Conservation (now Department of Environment Regulation). These plans can be viewed (http://gatewaywa.com.au/sustainability/environ ment/)
		<ul> <li>Construction Environmental Management Plan</li> <li>Surface and Groundwater Management Plan</li> <li>Rehabilitation and Landscape Management Plan</li> <li>Stakeholder Engagement Management Plan</li> <li>DotE Annual Compliance Report 2013/2014</li> <li>The Way We Operate</li> </ul>
		<ul> <li>10. To minimise adverse impact to the environment, road and path users, and local businesses and residents</li> <li>11. To respect the significance of the natural environment and Aboriginal heritage</li> <li>13. Meet the needs of current and future generations through the integration of environmental protection, social advancement and economic prosperity by way of sustainable planning, design and construction.</li> </ul>
		Main Roads referred the Project to the WA Environmental Protection Authority (EPA) for determination under Section 39a (7) of the Environmental Protection Act 1986. The Project was determined to not require assessment by EPA. Gateway WA obtained approval from DER to clear native vegetation for the purposes of constructing this Project. The Project was referred by Main Roads to the Commonwealth DoE. DoE confirmed that the Project was a Controlled Action under the Act, and therefore a PER was required for formal assessment. Approval under the EPBC Act was obtained in February 2013. Both State and Federal approvals are subject to a range of environmental conditions and commitments. In order to comply with relevant environmental legislation, approval conditions and the
		management of impacts to the local environment, Gateway WA has defined a

Торіс	What to report?	Content Reported
		series of objectives, targets and performance indicators for each environmental issue/aspect.
		Minimise vegetation clearing. No clearing or disturbance during construction outside pre- defined clearing lines, as outlined in EPBC approved area and State Clearing Permits.
		Ensure impacts on Threatened and Priority Flora and communities are adequately identified and minimised during construction. Areas containing Threatened and Priority Flora species and communities not to be disturbed are clearly delineated in the field for the duration of the construction works in that area.
		Ensure impacts on protected fauna – in particular Black Cockatoo and quenda habitat- are adequately identified and minimised during construction. Protected fauna habitat is marked on design drawings and flagged or fenced off during the duration of construction.
		Avoid the spread of dieback from known areas, and its introduction to uninfested areas, as a result of construction works. No new dieback infestations
		construction area in areas of significance such as conservation zones or TECs
		Maintain existing surface water hydrology. No physical damage to wetlands beyond a maximum of 5 m from the edge of earthworks unless no other means of access or required, or for safety reasons
		Re-use/re-establish Threatened or Priority Flora species within the Project revegetation. Where suitable conditions exist, re-establish Conospermum undulatum and other, relevant, threatened species within the project revegetation area.
		Minimise impacts on the environment, community and personnel upon discovery and remediation of contaminated land. Correct removal and disposal of contaminated soils and groundwater.
Planned/actua I Clearing	Estimate the amount of land that is to be cleared in Ha or give actuals	Approximately 161.96 ha in total, Materials Data sheet shows data for clearing
Planned/actua I rehabilitation	Estimate the amount of land that is only temporarily cleared and is to be rehabilitated in Ha or give actuals; report	Materials Data sheet.

Торіс	What to report?	Content Reported
	status of rehabilitation at	
	period: report size and	
	location of rehabilitation	
Planned/actua	The amount of	3 ha of restoration/rehabilitation
I Offsets	environmental offsets	120 individuals of Conospermum undulatum
	that the project is	635 individuals of Macarthuria keigheryi
	committed to delivering in	
	Ha or actuals; report if a	No Third Party involvement in delivery of
	third party is involved in	offsets.
	these offsets and who	
	the third party is and their	
	status of offset at the	
	close of the reporting	
	period: report size and	
	location of offset	
Protected	Report if the project is	TEC's cleared for construction of the
Areas and	impact either directly or	Roe/Tonkin Interchange, impacts reported in
areas of high	in-directly protected	2014, no additional impacts to areas of high
biodiversity	areas or areas of high	biodiversity or protected areas occurred in
value	of protocted proce	2015 OF 2016
	Report: deographic	
	location: position of area	
	in relation to project;	
	Listing of protected	
	status; the attribute of the	
	protected area or high	
	biodiversity value area;	
	report nature of	
	indirect impacts on	
	hindiversity i e pollution	
	pests, reduction of	
	species, habitat	
	conservation, ecological	
	processes (salinity or	
	changes in groundwater);	
	species effected, extent	
	or impacts, duration or	
	impacts run-off or	
	discharge.	
List of	Give details of significant	PER provides details of project impacts
significant	species and habitat that	,
species/habita	is directly or indirectly	
t	impacted by the project	

Торіс	What to report?	Content Reported
Amount Spent	linked to Planned/actual	Not publicly available. The documents should
on	Offsets	be on TRIM though. Ask Elizabeth Johnston for
Environmental	In regards to types of	them.
Offsets	offsets that could result in	
	financial payments,	
	please see the list below:	
	Vegetation	
	establishment	
	- Planting, direct seeding	
	or topsoil respread	
	- Control of Weeds and	
	Pests	
	(Installation/removal)	
	(Installation/removal)	
	• Purchase of Offset	
	Provision of Eunds for	
	Research	
	Provision of Funds for	
	the maintenance of	
	conservation land	
	(including establishment	
	of firebreaks, fencing and	
	feral animal control)	
	Provision of Funds for	
	the purchase of Land	
	Translocation programs	
	of vegetation	
	Site preparation (ripping	
	or mounding soil)	
	<ul> <li>Funds can be used for</li> </ul>	
	Adaptive management	
	• Funds can be paid to	
	the WA Environmental	
	Offsets Fund	
	Nesting boxes/ Artificial	
	breys (in lieu of breeding	
Environmontal	Has the project been	Public Environmental Poview (PEP)
	subject to an EIA and will	FUDILE ETIVITUTITETILAT NEVIEW (FER)
Assassment	there be on-going	Includes the ongoing monitoring
7.0000011011	monitoring	
Environmental	Are the results of the EIA	(https://www.mainroads.wa.gov.au/Documents/
Impact	publically available? If so,	Public%20Environmental%20Report%20-
Assessment	wnere? (IINK)	%20web%20page%20version.u_3776820r_1n
1		

Торіс	What to report?	Content Reported
Economic	Detail the management	
	approach to this	
	sustainability aspect.	
	Give an indication if this	
	was important to the	
	project, any	
	strategies/plans/policies	
	implemented to	
	reduce/improve the	
	projects impact to this	
	were If you can	
	reference further	
	information/content on a	
	project website please do	
	so. Provide a case study	
	of an initiative or	
	achievement	
	· · · · ·	
Planned BCR	WARES	N/A
and other		
measures of		
No. of pooplo	No. of poople have been	5 697 total inductions
employed by	inducted to site	101 wages employees in July 2015 number
project supply	Total Employee wages	declined since then
chain		
No. of	No. of contractors	Approx. 489 Contractors
businesses	awarded contracts for	Approx. 424 Suppliers
engaged by	delivery of the project	
the project		
\$ spent buy	Value of purchases or	Value of Contracts Awarded \$6,581,980.62
local	contracts awarded to	
	business located within	
	the project including local	
	employment training	
	research & innovation	
\$ spent	Dollar spend on	\$6.626.882.65
aboriginal	registered aboriginal	
enterprise	enterprises	
	http://www.abdwa.com.a	
	u/home.asp?cmd=	
\$ spent	Dollar spend on	
disability	registered disability	
enterprise	enterprises	
	http://wade.org.au/	

Торіс	What to report?	Content Reported
Legacy Project, 'additional' infrastructure or service supported	Is a legacy project (or additional infrastructure or services) delivered for this project? If so, describe. Include \$ spent, linkage to local community needs i.e. is a defined goal of a local council etc, what is the extent of the impact of the project? Positives? Negatives? Were these investments commercial, in-kind or pro bono engagements	<ol> <li>Wildflower Way Extension to Orrong Rd Interchange - <u>\$682,421.</u></li> <li>AB Footbridge - Estimate Value \$1,026,632 - \$450K (Contributed by MRWA) <u>= \$576,632</u> <u>Contribute by CPB Contractors</u></li> </ol>
Planned legacy project BCR		<ol> <li>Wildflower Way Extension to Orrong Rd Interchange - <u>\$682,421.</u></li> <li>AB Footbridge - Estimate Value \$1,026,632 - \$450K (Contributed by MRWA) <u>= \$576,632</u> <u>Contribute by CPB Contractors</u></li> </ol>
Local workforce development	No. of FTE equivalents sourced from the MRWA region that the project is taking place in Proportion of senior project management hired from local community (WA)	
Workforce Development	Average hours of training per year per employee by gender, and by employee category % of employees receiving regular performance and career development reviews by gender, and by employee category	Training hours were worked out on traineeships only (no other supplementary skills training) 229 average hours female 237 average hours male 250 average hours salaried 204 average hours wages 32% Salaried 68% Wages 77% Male 23% Female 94% employees received a Performance Development Review at the commencement of 2015.
Value of overall project/contrac t	Value of contract(s) awarded for the project	\$510,500,052

Торіс	What to report?	Content Reported
Average Property value before and after project (difference compared to overall property values		N/A - Asset Capitalisation of the Project Value has not been premeditated
Savings to freight or contribution to Gross State Product		N/A
Risk to Climate Change	Value of Asset at Extreme or High Risk to Climate Change Actions to adapt the asset to Climate Change	N/A
Fines or sanctions	Value and nature of any fines or sanctions from non-compliance with laws and regulations (i.e. environmental or safety etc)	Nil
Diversity of entire project workforce	Detail the management approach to this sustainability aspect. Give an indication if this was important to the project, any strategies/plans/policies implemented to reduce/improve the projects impact to this aspect and what the successes or failures were. If you can reference further information/content on a project website please do so. Provide a case study of an initiative or achievement	
% women in workforce	No. of FTE equivalent positions held by women No. of women inducted to site	23% Staff 12% Wages
% women in senior positions	No. of FTE equivalent management/ senior positions held by women	0%

Торіс	What to report?	Content Reported
	expressed as a percentage	
% aboriginals in workforce	No. FTE equivalent positions held by aboriginal people No. of aboriginal people inducted to site	<ul><li>6 FTE equivalent positions held by aboriginal people - 3 staff, 3 wages</li><li>1 subcontractor inducted to site</li></ul>
Safety of entire project workforce (includes sub- contractors)	Detail the management approach to this sustainability aspect. Give an indication if this was important to the project, any strategies/plans/policies implemented to reduce/improve the projects impact to this aspect and what the successes or failures were. If you can reference further information/content on a project website please do so. Provide a case study of an initiative or achievement	
	Project Website (www.gatewaywa.com. au):	Our commitment > Safety The health and safety of our people and the community is the ultimate priority for Gateway WA. Safety and environmental considerations underpin everything we do, from planning through to construction and delivery.
	Project Objectives:	9. To improve safety in keeping with the State Government's "Towards Zero" road safety initiative
	Extract from Safety Management Plan	Gateway WA Safety and Health Policies demonstrate management commitment through the creation of compulsory requirements. To achieve our safety and health objectives we: § Provide a safe working environment for all employees, contractors and the public. § Encourage personal responsibility for safety and health behaviour. § Provide a supportive safety and health culture with visible, accountable leadership. § Implement effective knowledge capture and transfer through lessons learnt and analysis of incidents. § Develop our leaders to promote safety and health excellence by consultation that encourages ownership and continuous improvement in safety and health behaviours,

Торіс	What to report?	Content Reported
		practices and outcomes. § Provide rehabilitation support and services to employees who suffer work related injury or illness.
% of		10%
workforce represented in formal health and safety committees		
Types of injury		Medically Treated and First Aid Injuries
Lost time		0
Fatalities		Nil
Workers with high incidence or high risk of specific diseases		Nil
Stakeholder	Detail the management	Key component of the project as expressed in
Engagement	approach to this sustainability aspect. Give an indication if this was important to the project, any strategies/plans/policies implemented to reduce/improve the projects impact to this aspect and what the successes or failures were. If you can reference further information/content on a project website please do so. Provide a case study of an initiative or achievement	Project Website, Project Objectives, Benefits Management Plan, Stakeholder Engagement Management Plan and KRA performance framework

Торіс	What to report?	Content Reported
		Our commitment > Community Engagement In development of the Project Master Plan, the comments and ideas raised by stakeholders and the community helped identify local needs and preferences, and guide the assessment of issues and options developed by the project team.
		<ul> <li>7. To achieve strong project support through effective and collaborative engagement with the community and stakeholders;</li> <li>10. To minimise adverse impact to the environment, road and path users, and local businesses and residents</li> </ul>
Results of Value Assurance Review		Refer below
Effective Communicatio n	Results of stakeholder engagement surveys	5
Addressing community concerns	Results of stakeholder engagement surveys No of community concerns addressed. Top topics or concerns raised by community or stakeholders	5
Social Impact Assessments	Was the project subject to a Social Impact Assessment?	See above
Social Impact Assessments	Is the results of the SIA publically available? If so, where?	N/A
Indigenous rights and consultation	Details of any Indigenous consultation undertaken by the project Detail any issues raised by indigenous communities impacted by the project	Consultation was undertaken for Area 11. No major concerns raised other than the desire to undertaken site monitoring during Hale Rd Clearing works. Monitoring was conducted during November of 2015.

Торіс	What to report?	Content Reported
Road Safety	Detail the management	The management approach to traffic
	approach to this	management with respect to sustainability was
	sustainability aspect.	mainly cost and safety driven. An example of
	Give an indication if this	this, is the offset of the temporary barrier crash
	was important to the	leading crash attenuator to the roadway. At the
	project, any	commencement of the project, the crash
	strategies/plans/policies	attenuators were being installed 0.3m from the
	Implemented to	nearest lane. This was increased to Tim early in
	reduce/improve the	the project to reduce the likelihood of vehicles
	projects impact to this	striking the attenuator. There was a reduction
		In the number of strikes being recorded which
	successes of failures	the sefety to the read upor A similar strategy
	reference further	was the installation of barrier reflective
	information/content on a	delineation at the base and on top of the
	project website please do	barrier. Whilst there was an increase in cost for
	so Provide a case study	the delineation, this was offset by the reduced
	of an initiative or	number of barrier strikes due to the barrier
	achievement	being more visible in poor visibility conditions
		This again translated to a reduction in barrier
		repair costs and an increase in road safety. A
		spin off of this could also attributed to receiving
		a good rating for user satisfaction throughout
		the project. MRWA adapted this initiative into
		their standards (Code of Practice for works on
		roads) and require barrier delineation for
		temporary barriers installed along the roadway.
Traffic	Details of Road Safety	Temporary Road side barriers to contain high
Management	Initiatives for traffic	speed arterial routes associated with the
	through the project site	project. This includes the end treatment
		attenuators installed on the approaching
		terminals to the barriers. The temporary
		barriers were installed along I onkin Highway,
		Leach Highway and Roe Highway.
		Variable electronic speed signs were used on
		the project to provide greater visibility to the
		speed infinits and draw the drivers attention to
		they also were more likely to remain displaying
		the speed limit than temporarily mounted signs
		- in temporary arrangements
Traffic Management	Beta indication in this was important to the project, any strategies/plans/policies implemented to reduce/improve the projects impact to this aspect and what the successes or failures were. If you can reference further information/content on a project website please do so. Provide a case study of an initiative or achievement Details of Road Safety Initiatives for traffic through the project site	leading crash attenuator to the roadway. At the commencement of the project, the crash attenuators were being installed 0.3m from the nearest lane. This was increased to 1m early in the project to reduce the likelihood of vehicles striking the attenuator. There was a reduction in the number of strikes being recorded which reduced the barrier repair costs and increased the safety to the road user. A similar strategy was the installation of barrier reflective delineation at the base and on top of the barrier. Whilst there was an increase in cost for the delineation, this was offset by the reduced number of barrier strikes due to the barrier being more visible in poor visibility conditions. This again translated to a reduction in barrier repair costs and an increase in road safety. A spin off of this could also attributed to receiving a good rating for user satisfaction throughout the project. MRWA adapted this initiative into their standards (Code of Practice for works on roads) and require barrier delineation for temporary Barriers installed along the roadway. Temporary Road side barriers to contain high speed arterial routes associated with the project. This includes the end treatment attenuators installed on the approaching terminals to the barriers. The temporary barriers were installed along Tonkin Highway, Leach Highway and Roe Highway. Variable electronic speed signs were used on the project to provide greater visibility to the speed limits and draw the drivers attention to them. As the signs were mounted on posts, they also were more likely to remain displaying the speed limit than temporarily mounted signs - in temporary arrangements.

Торіс	What to report?	Content Reported
Topic Incident Frequency	What to report? No of serious traffic incidents within project boundary compared to volume of traffic	Content Reported The Gateway WA Project is aware of only one serious traffic accident that occurred over the course of the project within the project network. With respect to the definition of serious accident, this was an accident that had resulted in long term injury, permanent disfigurement or death. This over the course of a three year period. The accident could largely be attributed to driver negligence and carelessness rather than a direct result of the road network. Tonkin Highway carries approximately 60,000 vehicles per day, Leach Highway carries 32,000 vehicles per day and Roe Highway 65,000
		vehicles per day. The low frequency recording can be attributed to the reduced speed limits and barrier containment along the road alignments. The high standard of temporary delineation and pavement marking on temporary alignments are also contributing factors. With respect to the permanent road network delivered, the grade separated interchanges along Tonkin Highway, Roe Highway and Leach Highway in conjunction with the road safety barrier separation between opposing carriageways will lead to a significant reduction in serious accident frequency on the road network.
Road Safety Upgrades	Detail of Road Safety initiatives implemented as part of road design or upgrades	Grade separated interchanges - This reduces the volume of traffic 'crossing' at grade in opposing directions or perpendicular to each other thus reducing the likelihood and frequency of serious traffic accidents Contained dual carriageways - road safety barriers provide full containment of opposing carriageways reducing the risk of high speed 'head on collisions' Principle Shared Path (PSP) network - An extensive PSP network provided complete separation of cyclists and pedestrians from the high speed road environment along Tonkin Highway, Leach Highway and Roe Highway. Street Lighting - Highway grade street lighting has been provided along the full length of Tonkin Highway, Leach Highway and Roe Highway as well as the PSP network. Prior to the Gateway WA project, there were extensive sections of Roe Highway and Tonkin Highway that did not have any street lighting.

Торіс	What to report?	Content Reported
Community Amenity	Details of community amenity and facilities to improve road side areas (and in turn encourage travellers to take breaks etc) Details of any road design for crime prevention	Street Lighting - Highway grade street lighting has been provided along the full length of Tonkin Highway, Leach Highway and Roe Highway for the extents within the extents of the Gateway WA project boundary, as well as the associated PSP network. Prior to the Gateway WA project, there were extensive sections of Roe Highway and Tonkin Highway that did not have any street lighting.
Sustainable Transport	Detail the management approach to this sustainability aspect. Give an indication if this was important to the project, any strategies/plans/policies implemented to reduce/improve the projects impact to this aspect and what the successes or failures were. If you can reference further information/content on a project website please do so. Provide a case study of an initiative or achievement	Emergency bays have been installed along Tonkin Highway, Leach Highway and Roe Highway to enable motorists to stop if required. The bays have an emergency telephone with direct connectivity to the Main Roads WA Traffic Operation Centre. With respect to crime prevention, Tonkin Highway, Leach Highway and Roe Highway, as well as the PSP network have street lighting along the full length within the Gateway WA Project.
Cycling and Pedestrians	Details of any Cycling and Pedestrian facilities provided by the project	Approximately 21kms of Principle Shared Path and local access connections have been provided along Tonkin Highway, Leach Highway and Roe Highway. This was a significant priority to the project planning. The PSP network uses underpass and over pass facilities to bridge and cross high speed road environments
Road Based Public Transport	Details fo any facilities or design features aimed at improving road based public transport or access to rail based public transport	Approximately 21kms of Principle Shared Path and local access connections have been provided along Tonkin Highway, Leach Highway and Roe Highway. This was a significant priority to the project planning. The PSP network uses underpass and over pass facilities to bridge and cross high speed road environments . The PSP network encourages cyclists and pedestrian transport methods in lieu of driving a motor vehicle.
Travel Smart	Details of any initiatives to encourage sustainable transport by the project team. % breakdown of trips of workforce getting to and from site: Vehicle; public	Nil

Торіс	What to report?	Content Reported
	transport/bus; cycling	
Feedback	Give an opportunity to provide feedback on the report, including providing contact details and how to do this.	Nil